Bruhat Bangalore Mahanagara Palike

Name of Work: Construction of Swimming pool at Allalasandra Lake Premises in ward no.04 of Yelahanka Assembly Constituency

Agency: M/s.Ramkrishy Infrastructure

MEASUREMENT SHEET - RA BILL NO.3RD AND FINAL

From	To	Particulars	Unit	No	Length	Bredth	Depth	Quantity	Remarks
Item No.227		Supplying erection, testing and commissioning of 11kV Load Break Switch with 4 wire- (with Neutral) Metering cubicle and connected accessories, hardware's etc. suitable for outdoor type complete as per latest IS standard technical specification. LBS should be approved by BESCOM System :11KV, 3PH, 50HZ, Fault level: 350 MVA. Installation : OUTDOOR. a.Onload AIR BREAK switch with fuse trip mechanism.,3P,400A, 12KV,18.4 KA, 350MVA - 1 no b.11KV HRC Fuses with triping striker pin suitable Amps - 3nos c.Aluminium busbar, suitable rating 3 Phase,Air insulated with heat shrinkable sleevs - 1set d.Earth 25X3 mm Tin coated copper busbar - 1set e.Busbar supports resin cast with 33KV die electric and mechanical strength - 1 set directions of the Engineer-In-charge of the work							
			Each						
				1				1.00	
							Total Qty	1.00	

Checked
20/7

NANDISH ASSOCIATES
ENG. CONSULTANTS

RAMKRISHY INFRASTRUCTURE PVT. LTD. BANGALORE

Contractor's Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara Palike

Bruhat Bangalore Mahanagara Palike

Name of Work: Construction of Swimming pool at Allalasandra Lake Premises in ward no.04 of Yelahanka Assembly Constituency

Agency: M/s.Ramkrishy Infrastructure

MEASUREMENT SHEET - RA BILL NO.3RD AND FINAL

From	To	Particulars	Unit	No	Length	Bredth	Depth	Quantity	Remarks
Item No.230		TRANSFORMER:- Supplying, erecting, testing and commissioning of ..... KVA capacity Copper wound Distribution Transformer 11KV/433V with Off Load Tap Switch, Buchholtz relay winding temperature indicator, oil temperature indicator, marshalling box with wiring, magnetic oil level indicator with +5% to-10% Steps of 2.5% with HT and LT cable end boxes including all standard accessories as per latest IS standard technical specification. 8.10.2) 100 KVA directions of the Engineer-In-charge of the work							
			Each						
				1				1.00	
							Total Qty	1.00	

Checked.
20/7

NANDISH ASSOCIATES

RAMKRISHY INFRASTRUCTURE PVT LTD BANGALORE

Contractor's Representative

Assistant Engineer
Project Sub Division

Asst. Executive Engineer (Elec)
Yelahanka Sub-Division
Bruhat Bangalore Mahanagara Palike

Assistant Executive Engineer
Project Sub Division